



## **Pre-commissioning Combined Heat and Power checklist**

(All items must be completed and ready for when our engineer arrives on site. If any items on the list are not ready or				
site conditions dictate we cannot comp	lete, Hoval reserve the right to abort	the visit and make a	charge for revisiting	
the site to complete commissioning).				
Name (person who filled in this form)				
Site Name				
Site Address				
Post Code				
Site contact				
Phone number				
E-Mail for reports to be sent				
Boiler Type				
Boiler ID No. <b>(1200+ 6 digits):</b> I <b>f Known</b>				
Proposed date of visit if given:				
Company Name of Installer				
Gas Safe Company number if applicable				
(Must be filled in). CHECKLIST		Checked	Date	
(Must be filled in).		Checked	Date	
(Must be filled in).	ed up to the CHP isolation valve and a copy g engineer (In accordance with IGE-UP-1). le joint to mitigate vibration on-site.	Checked	Date	
(Must be filled in). CHECKLIST Sufficient gas available to meet the capacity of a line purged, soundness tested, and strength test of the certificate available for the commissioning Note the connection must be made with a flexib	ed up to the CHP isolation valve and a copy gengineer (In accordance with IGE-UP-1). le joint to mitigate vibration on-site. <b>nbar at full output.</b> ductwork dependant on design. If the ducted. In accordance with IGME/UP/3	Checked	Date	
(Must be filled in). CHECKLIST Sufficient gas available to meet the capacity of a line purged, soundness tested, and strength test of the certificate available for the commissioning Note the connection must be made with a flexib Natural Gas pressure must be between 18-100r Ventilation fitted and installed. This may include extract is ducted, then the intake MUST also be of &10. The running of the CHP MUST NOT lead to	ed up to the CHP isolation valve and a copy gengineer (In accordance with IGE-UP-1). le joint to mitigate vibration on-site. <b>nbar at full output.</b> ductwork dependant on design. If the ducted. In accordance with IGME/UP/3 the plant room becoming under a negative	Checked	Date	
(Must be filled in). CHECKLIST Sufficient gas available to meet the capacity of a line purged, soundness tested, and strength test of the certificate available for the commissioning Note the connection must be made with a flexib Natural Gas pressure must be between 18-100r Ventilation fitted and installed. This may include extract is ducted, then the intake MUST also be of &10. The running of the CHP MUST NOT lead to condition. Suitable access available to bring any maintenan	ed up to the CHP isolation valve and a copy gengineer (In accordance with IGE-UP-1). le joint to mitigate vibration on-site. <b>nbar at full output.</b> ductwork dependant on design. If the ducted. In accordance with IGME/UP/3 the plant room becoming under a negative ce parts to the plant. This includes oil and	Checked	Date	
(Must be filled in). CHECKLIST Sufficient gas available to meet the capacity of a line purged, soundness tested, and strength test of the certificate available for the commissioning Note the connection must be made with a flexib Natural Gas pressure must be between 18-100r Ventilation fitted and installed. This may include extract is ducted, then the intake MUST also be of &10. The running of the CHP MUST NOT lead to condition. Suitable access available to bring any maintenan coolant containers. Heating system connected to the CHP using flexi	ed up to the CHP isolation valve and a copy gengineer (In accordance with IGE-UP-1). le joint to mitigate vibration on-site. <b>nbar at full output.</b> ductwork dependant on design. If the ducted. In accordance with IGME/UP/3 the plant room becoming under a negative ce parts to the plant. This includes oil and ble pipework connections in accordance	Checked	Date	
(Must be filled in). CHECKLIST Sufficient gas available to meet the capacity of a line purged, soundness tested, and strength test of the certificate available for the commissioning Note the connection must be made with a flexib Natural Gas pressure must be between 18-100r Ventilation fitted and installed. This may include extract is ducted, then the intake MUST also be of &10. The running of the CHP MUST NOT lead to condition. Suitable access available to bring any maintenan coolant containers. Heating system connected to the CHP using flexi with a Hoval approved hydraulic schematic.	ed up to the CHP isolation valve and a copy gengineer (In accordance with IGE-UP-1). le joint to mitigate vibration on-site. <b>mbar at full output.</b> ductwork dependant on design. If the ducted. In accordance with IGME/UP/3 the plant room becoming under a negative ce parts to the plant. This includes oil and ble pipework connections in accordance num requirements stated in the operation	Checked	Date	

Northgate - Newark – Nottinghamshire - NG24 1JN Tel: (01636) 672711 - Fax: (01636) 673532 Direct dial: (01636) 593413 e-mail: <u>info.uk@hoval.com</u> - Web: <u>www.hoval.co.uk</u> Direct e-mail: - <u>service.uk@hoval.com</u>







Incoming 3-phase & Neutral power supply connected to operate the CHP (25A).	
Out-going cabling for 3-phase power generation from the CHP to LV panel. Sized suitably for the CHP to operate at full output. Reference wiring diagram for recommended cable and MCB sizing.	
Sufficient electrical load is required to operate the CHP unit for the full duration of the commissioning. Please note that the load conditions must allow for prolonged operation at full load (at least four hours per module) to allow for the setting of controls and recording of commissioning figures. Each phase of the CHP's three phase load MUST be balanced to a minimum tolerance of 10% (Amps per phase must be within 10% of each other). NOTE: Should the amperage difference across the phases exceed 15%, the CHP will shut down and restart automatically. If this happens three times in a 24-hour period, the CHP will require a manual reset.	
Data connection point installed and commissioned. The three IP addresses provided are:http://http://http://http://These IP addresses must be available to be accessed from an external source via a secureconnection such as a VPN.The following ports must be open for communication: 21, 80, 81, 5050, 502, 5900, 10651.	
Any additional electrical works are completed in accordance with the project's specific requirements (for example BMS).	
G59 connection agreement is available for inspection by the commissioning engineer. If the G59 connection agreement is not in place the CHP will not be left operational. NOTE: Where pre-arranged G59 witness testing forms part of the CHP commissioning, the DNO must be present on site on day three of the commissioning period	
Exhaust system is connected to the CHP unit with a flexible connection to avoid vibration. Exhaust system has been tested for soundness by the installers.	
Both condensate drains from the rear of the unit and the exhaust system are sufficiently trapped and piped to drain in either stainless steel or plastic pipe, copper is NOT to be used. Any exhaust drains must be fitted with a suitable trap	
Other manufacturers equipment has been installed and commissioned as necessary i.e. Pressure units, pumps and B.M.S	
Sufficient lighting in Plant room fitted and working.	
Sufficient heat load to operate the CHP unit for the full duration of the commissioning.	
The installer Must have all the materials for commissioning the CHP in the plant room ready to be installed, e.g., Oil, Coolant etc	
	i







Spill kit required. Initial fillings for the unit are included upon commissioning. This includes for lubrication oil, engine cooling water, battery acid, corrosion inhibitor and anti-freeze. Should site rules require the use of a spill kit this should be supplied to site <b>by others</b> prior to the commissioning date.	

## **Please Note:**

The engineer will instruct the person(s) responsible for the day-to-day operation of the CHP as part of the commissioning. If no-one is available at the time of commissioning the CHP will be set up and then switched off. Any further visits to site for training will be chargeable.

Hoval Service Engineers when commissioning will check the following:

The CHP is filled with water, coolant, oil and vented. If required, the correct safety valve and AAV is fitted

The CHP condensate line is fitted with the correct condensate trap.

An independent pressurized system is operating correctly. Suppliers of the equipment should adjust their equipment during CHP commissioning.

That the CHP, and gas boosters (where fitted), have been wired correctly in accordance with the manufactures wiring instructions. (a separate enable/0-10v control with a safety circuit must be installed), all interlocks are functioning.

Correct operation of the gas booster (if fitted). If run and standby units are fitted, the correct non-return valves are installed correctly

All gas boosters are installed with the correct anti-vibration kits mounts.

The CHP has not been damaged in transit or during installation and that it is a suitable type for the fuel available on site. The nameplate on the burner indicates for which type of fuel it is designed. All damage will be noted.

All items packed in transit are removed from the CHP

CHP controls thermostats are adjusted to suit system design flow temperature.

The CHP pressure relief valve setting is suitable for the system (the setting should be 0.7 bar above the system pressure).

The automatic air vent is fitted in the appropriate position.

Oil supply pressure and temperature is suitable.







Commissioning is in accordance with CHP makers requirements.

CHP is adjusted to give optimum combustion,

The heating engineer will have the opportunity to receive instruction on the correct operation of the plant during Commissioning.

INSTALLER

PRINT .....

SIGNED .....

GAS SAFE MANAGER (if gas installation)

PRINT.	
--------	--

SIGNED .....

